



1. Plant Site Name/Location:-

2. Plant/Area where Work is to be carried out:-

Specify vessel/manhole/identifying plant no. etc

3. Description of Work to be carried out:-

4. Employees/Contractors assigned:-

List names of employees and/or contractors and duties assigned

Entry Personnel:

Man/Fire Watch:

5. Hazards Identified:-

6. Isolation from Hazardous Substances:-

Confirm that confined space has been securely isolated from all sources of ingress of dangerous fumes, liquids, water, steam, materials, etc

P & I Diagram Checked

Signed:- _____ Time/Date:- _____

7. Isolation from Energy Sources:-

Confirm that confined space has been securely isolated from all energy sources, electrical power, mechanical power, heat, radioactive sources, etc

Braking Systems Applied

Static - Confirm that Storage Tank (UST/OST) is properly earthed and bonded.

Locks & Tags fixed

Signed:- _____ Time/Date:- _____

8. Cleaning, Purging and Ventilation:-

Confirm that confined space and associated area/plant/equipment has been cleared of hazardous materials

Effective Ventilation in Place:- Signed:- _____ Time/Date:- _____

9. Testing of Atmosphere:-

Indicate results of testing carried out:-

| | Oxygen | Results:- |
|---------------------------|------------|-----------|
| | Flammables | _____ |
| Other Contaminants (List) | _____ | _____ |
| | _____ | _____ |

Continuous monitoring required:- Signed:- _____ Time/Date:- _____

Specify further testing required, frequency, etc



10. Hot Work:-

Specify additional precautions to be observed. Separate "Hot Work Permit" Required

11. Emergency and Rescue Procedures:-

Specify emergency and rescue procedures (incl. Personnel and Equipment) that are to be in place for duration of entry.

12. Personal Protective Equipment:-

Specify PPE to be used by persons entering (incl. BA or "self-rescue devices" as appropriate)

13. Precautions to be Taken:-

Specify additional precautions to be taken, and limitations on work, work equipment, work materials, etc.

Specify additional checks and monitoring to be carried out during work

Person Authorised to specify/order work:-

I certify that work described at 2. & 3. above, involving entry into confined space, is required and that it is not reasonably practical to fulfil purpose without such entry

Signed:- _____ Date:- _____

Competent person responsible for authorising work to proceed:-

I certify that it is safe for work detailed above to proceed, by persons assigned at 4. above, subject to the conditions and precautions specified being fully observed.

Permit Valid Until:- _____

Signed:- _____ Date:- _____

Competent person responsible for overseeing work:-

I have read and understood this certificate and will undertake to work in accordance with the conditions and precautions specified.

Permit Valid Until:- _____

Signed:- _____ Date:- _____

Completion/Handover:-

The work has been completed/suspended and all persons and equipment have been withdrawn.

Plant is *fit/unfit* for use. (Delete as appropriate)

Signed:- _____ Date:- _____

Persons entering or involved in implementing safe system of work:-

I/We understand the procedures required for entry/work and the conditions and precautions to be observed.

Signed:- _____ Date:- _____

Signed:- _____ Date:- _____

Signed:- _____ Date:- _____

Signed:- _____ Date:- _____

Signed:- _____ Date:- _____

Signed:- _____ Date:- _____

The Environment is our Future